



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:46 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 672 Const Calendar Day: 127 Date: 09-Oct-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:30 am 06:00 pm Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Load Transfer Activities

ABF crews came to the site at 6:50 AM. Crews had to work on Phase 1 jacking system on the South main & side spans . They started at 7:00 AM.

Obra , Carlos , Mario , Rigovertto , & Roger had to work on the jacking system removal . Crews had to cut & pull out of the site the rods & the lower jacking brackets . They started at PP # 74 at 7:10 AM. Crews were done at 7:35 AM.

After that , crews had to work at PP # 70 , 66 , 62 , 58 , 54 , & 50 . Crews were done on the main span at 12:00 PM. 38 . 36 , 34 , 30 , & 26

In the afternoon , crews had to work on the side span . They started at PP # 40 . Then at PP # 38 , 34 , & at PP # 30

In addition to that , Carlos & Mario had to remove the side plates from the upper beams & prepare for the other crews to remove the upper beams .

Carlos & Mario started to pull out of the site the lower beams . They started at PP # 66 at 2:30 PM. Then , at PP # 62 & 58 . Crews were done at 5:00 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM

Theodore had to operate the 20 ton Grove crane . He had to work with the dismantling crews .

Rick , Andy , Hayes , & Jose had to work on the upper beams . Crews had to remove the side plates . They started at PP # 58 at 7:10 AM. Then , at PP # 54 , 52 , 10 , 14 , 18 , 22 , & 26 . Crews were done at 11:50 AM. They left at 12:00 PM.

Anthony , Augie , Casey , Drew , James , Jonathon , & Robert had to work on the tower pull back cables . Crews had to release 8 out of the 10 cables from the tie back brackets & lay them on the ground under W - 2 , & remove the upper brackets They started at 7:30 AM. Crews were done at 1:30 PM.

After that , crews had to hook the 1st cable from the South to the slider on the top of the tower , hook the socket to the fork lift on the ground , & release the cable .

Nick had to drag the cable & set it on the spool . James & Robert had to mount the socket on the side of the spool & secure it in place , & roll the spool using hydraulic winch mounted on the spool 's frame . they were done at 3:30 PM.

Bill had to lift the spool & set it on the W line in order to haul it on the barge .

Following the same procedures as previous cable . They started on the 2nd cable at 3:40 PM. Crews were done at 5:00 PM. They left at 5:10 PM.

In the office , I had to work on my reports for Monday & Tuesday for Phase 1 & tower activities . I was done at 6:00 PM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 672 Date: 09-Oct-2012 Tuesday

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JOSE AMAYA-MESA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANDREW MEADE	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Operator	OTH	THEODORE ROHR	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAMES WILKERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ENRIQUE ROBLES	5.00	0.00	0.00	5.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002363	Equipment, Crane, 20 Ton						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
2154	EQUIPMENT, CRANE, 60 TON						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
437	FORKLIFT, GRADALL 544D 10,000 LBS						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			

