



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:45 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 675 Const Calendar Day: 130 Date: 12-Oct-2012 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [] If no, explain:

Diary:

Dispute

Load Transfer Activities

ABF crews came to the site 6:50 AM. Crews had to work on Phase 1 tensioning the rods , work on the jacking system on the South main & side spans & work on the cable hand rail brackets . They started at 7:00 AM.

Obra , Carlos , Mario , Rigoverta , & Roger had to work on the jacking system removal . Crews had to remove the friction brackets . They started at PP # 10 at 7:10 AM. Crews were done at 7:30 AM. Then , at PP # 18 going toward the East . Crews were done at PP # 10 , 18 , 22 , & at PP # 26 Crews were done on the East span at PP # 40 at 12:00 PM.

In the afternoon , crews were called to fly & set on the barge the jacking system pieces . They started at 12:40 PM. Crews were done at 5:00 PM. They left at 5:10 PM.

Kevin , Anthony , Brian , & Morris had to work on the hand rail brackets for the South side cable . Crews had to install the hand rail brackets at cable bands # 32 , 34 , 36 , 38 , & at cable band # 40 . They were done at 11:45 AM.

Abbas had to cover the activities for the hand rail brackets , & ropes installations . Check Abbas report for all the activities for the hand rails

Ryan & John had to work with Enrique & his crews on the main span . Crews had to remove the bolts to speed the work . They started at PP # 66 at 8:00 AM. Then at PP # 62 , 58 , 54 , & at PP # 50 . Crews were done at 2:00 PM.

In addition to that , crews had to work on house keeping . They had to pull out of the side the removed bolts , connector beams & pins . Crews were done at 4:30 PM. They left a at 5:10 PM.

Enrique , Andy , Hayes , & Jose had to work on the main span . Crews had to remove the connector plates & the friction brackets . They started at PP 86 at 7:10 AM. Crews were done at 8:30 AM. Then , at PP # 82 , 78 , & at PP # 74 . Crews were done at 4:10 PM. Hayes left at 12:00 PM. Jose left at 3:00 PM. Enrique & Andy left at 4:15 PM.

Michael , Aaron , Dario , & Narciso came to the site at 12:45 PM. Crews had to tension & lock the rods on the South main span . Crews had to prepare their tools , set the jacks , connect the hydraulic hoses , & reroute the ail line . They were done at 1:15 PM.

Crews had to tension the rods with 16400 PSI pressure , tighten the nuts , repeat 2 times with the same pressure & tighten the nuts , remove the jacks , install & snug the lock nuts . They started to tension the rods at PP # 86 at 1:20 PM. Crews were done at 1:45 PM.

Following the same procedures for tensioning the as at PP # 86 . They started to tension the rods at PP # 82 at 1:50 PM. Crews were done at 3:10 PM. Then , at PP # 78 & 74 .

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 675 **Date:** 12-Oct-2012 **Friday**

Crews were done at 4:50 PM. They had to wrap up their tools & equipments. Crews left at 5:10 PM.

Laraine & I had to measure the cable band angles for cable bands 90 , 92 , 94 , & 96 on the South main span , Cable bands 10 & 12 on the side span . & cable bands 62 , 82 , 100 , & 102 , on the North main span

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	HAYES BATISTE	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ENRIQUE ROBLES	8.00	1.00	0.00	9.00		<input type="checkbox"/>
		NARAZIO GOMEZ	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOHN ROCA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
		ARRON DAVID	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	DARIO LUCAS	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	ANDREW MEADE	8.00	1.00	0.00	9.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002061	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
002363	Equipment, Crane, 20 Ton						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
437	FORKLIFT, GRADALL 544D 10,000 LBS						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			

