



SAS Superstructure
 Location: 04-SF-80-13.2 / 13.9
 Client Name: CalTrans

Run date 21-Nov-14
 Time 7:27 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 120 Const Calendar Day: 137 Date: 19-Oct-2012 Friday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition overcast, cool

Working Day If no, explain:

Diary: Dispute
General Comments
 Attend MEP CCO coordination meeting 0900-1000. Misc. MEP paperwork. Track progress of FWS work.

04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary: Dispute
MEP Field Work 125 0-000-000.125
 The FWS crew spent the entire shift welding installed carbon steel pipe for the 2 1/2" service water, and 4" compressed air lines along the north barrier of the WB bridge between PP 105 and 116.
 Dave Law measured the distance between utility outlets between PP 18 and 22. All outlets were installed per plan. Refer to PS-7 interference from the diary for 10-17-2012.