



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:44 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 684 Const Calendar Day: 141 Date: 23-Oct-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 06:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [] If no, explain:

Diary:

Dispute

Suspender Ropes Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the suspender clamps on the main spans . They started at 7:00 AM.

Obra , Carlos , Rigovertto , & Roger had to work on the North main span . Anthony , Augie , Casey , Jonathon , Robert , & Zack had to work on the South main span .

Crews had to follow the same procedures on both main spans. They had to lower the catwalk in order to reach the zinc buttons . Crews had to hook chain falls on the catwalk , lift the cat walk , release the catwalk carry cables , lower the cat walk , cut the wire mesh , set the jacks on the suspender ropes , jack the ropes , install the U clamps , side brackets , spacer pipes , install , snug the bolts using the lock nuts , lift the catwalk , hook the catwalk carry cables , release the chain falls , & mobilize to the next location .

Obra had to sort & set the remaining clamps at their locations & he had to set one side of the clamps around the suspender ropes , & he had to work with the other crews on the clamps installations . Obra left at 10:00 AM.

Roger , Carlos , & Rigovertto had to work on the installations . Crews continued to work at PP # 62 . They started at 7:15 AM. Crews were done at 8:30 AM. Then , crews had to work at PP # 60 , 58 , & at PP # 56 . Crews were done at 5:00 PM. They left at 5:10 PM.

Anthony , Augie , & Jonathon had to work at PP # 56 crews started at 7:30 AM. They were done at 9:00 AM. Then , they had to work at PP # 54 , 56 . 1 clamp was installed at PP # 56 .

Casey , Robert , & Zack continued to work at PP # 68 . Crews had to install one clamp . They were done at 8:15 AM. Then , they had to work at PP # 66

Anthony & his crews were called to work on the North main span . They had to set the wrapping machine & it 's accessories . They started at 12:40 PM. Crews were done at 5:00 PM.

Michael , Aaron , Dario , & Narciso came to the South main span to complete the work on the suspender clamps . Crews had to mobilize & prepare their & equipments to work at PP # 56 . Crews started at 3:50 PM.

All crews had to wrap up their tools & equipments . They left at 5:10 PM.

In the office , I had to work on my reports . I had to attend the staff meeting in Burma office until 6:30 PM.

04-0120F4 Bid Item: 067 C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 684

Date: 23-Oct-2012

Tuesday

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	NARAZIO GOMEZ	0.00	1.00	0.00	1.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	1.00	0.00	1.00		<input type="checkbox"/>
Ironworker	APP	DARIO LUCAS	0.00	1.00	0.00	1.00		<input type="checkbox"/>
Ironworker	APP	ARRON DAVID	0.00	1.00	0.00	1.00		<input type="checkbox"/>
Ironworker	APP	ZACHARIAH MACDONALD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

