



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:43 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 685 Const Calendar Day: 142 Date: 24-Oct-2012 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [] If no, explain:

Diary:

Dispute

Suspender Ropes Activities

ABF crews came to the site after their staff meeting at 7:20 AM. Crews had to work on the suspender clamps on the Main spans . They started at 7:30 AM.

Carlos , Mario , Rigovertto , & Roger had to work on the North main span . Michael , Aaron , & Narciso had to work on the South main span.

All crews on both spans had to follow the same procedures for the suspender clamp installations . Crews had to lower the cat walk at the cable bands in order to reach the zinc buttons . Install the U clamps , side plates spacer pipes , install , snug the bolts , lift the catwalk , & release chain falls .

North main span crews started at PP # 54 at 7:35 AM. They were done at 9:30 AM. Then , crews had to work at PP # 52 & 50 .

South main crews started at PP # 56 . They had to install the 2nd clamp . They started at 7:40 AM. Crews were done at 10:15 AM. Then , they had to mobilize & work at PP # 58 , 60 , & 1 clamp at PP # 62 .

Carlos M. & Carlos G. had to work on the North catwalk. Crews had to work on the opening under the cable bands after the suspender clamp work is completed . Crew had to work at PP # 58 , 60 ,

Crews had to bring materials to the site , cut the wire mesh to size , over lap with the existing wire mesh , & tie them using tie wire . They started at 8:00 AM.

All crews were done at 5:00 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM.

In the afternoon , Bob had to cover all the activities for the suspender clamps to the end of the shift . In the office , I had to work on CCO 240 S - 2 reports for last week & work on this week reports . (PMIV was down for 3 days this week) . I was done at 3:30 PM.

Table with columns: Labor, Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Includes contractor AMERICAN BRIDGE/FLUOR, A JV and list of workers like CARLOS MONTEJANO, CARLOS GARCIA, NARAZIO GOMEZ, MICHAEL DRAPER.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 685 Date: 24-Oct-2012 Wednesday

Ironworker	APP	ARRON DAVID	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00	<input type="checkbox"/>