



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:43 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 688 Const Calendar Day: 145 Date: 27-Oct-2012 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [] If no, explain:

Diary:

Dispute

Cable Wrapping Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the South main span wrapping the cable between PP # 102 & 100 . They started at 7:00 AM.

Roger , Carlos , Mario , Michael , Aaron , & Dario had to work on the South cable . Crews continued to wrap the cable for the 2nd day between PP # 102 & 100 . They started at 7:10 AM. Crews had wrapped the cable 0.3 meter on Friday . Crews had to remove one strap at a time ahead of the wrapping machine , clean & apply zinc paste . They had to stop few times to make adjustments on the pull pressure , align the machine , & lock the wire .

Crews run out of wires at 11:00 AM. They had to stop to change the wires , clean , & but weld . they started at 11:05 AM. Crews were done at 12:00 PM. Up to 11:00 AM. Crews had wrapped 5.28 meters .

In the afternoon , crews resumed wrapping the South main side cable . At 2:00 PM. The wrapping machine moved 0.3 meter up hill in one rotation . Crews had to stop & weld the wire before working on the wrapping machine to secure the wires & they had to adjust the machine . Crews were done at 2:50 PM. They had to wrap up their tools & equipments . Crews left at 3:10 PM. At 2:00 PM., Crews had wrapped 7.0 meters

Jesus & Jorge had to work on the cable . Crews had to clean the cable , apply zinc past , & work with the other crews .

In addition to that , crews had to cover the remaining Zinc paste areas & work on house keeping . Crews left at 3:10 PM.

04-0120F4 Bid Item: 067 C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars

AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include contractor AMERICAN BRIDGE/FLUOR, A JV and various workers like JESUS RUIZ, MICHAEL DRAPER, etc.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 688

Date: 27-Oct-2012

Saturday

