



SAS Superstructure
 Location: 04-SF-80-13.2 / 13.9
 Client Name: CalTrans

Run date 21-Nov-14
 Time 7:24 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 137 Const Calendar Day: 147 Date: 29-Oct-2012 Monday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition High fog/overcast AM; partly cloudy, cool PM

Working Day If no, explain:

Diary: Dispute
General Comments
 Bill Casey Staff Meeting 0800-0900. Misc MEP paperwork. Track progress of FWS fieldwork.

04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary: Dispute
MEP Field Work 126 0-000-000.126
 The FWS crew installed the PS-7 at PP 111 along the north barrier of the WB bridge and began installing the 2 1/2" and 4" lines at that location.