



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:42 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 693 Const Calendar Day: 151 Date: 02-Nov-2012 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

| | | | |
|---------------|------|-------|-----------|
| Temperature | 7 AM | 12 PM | 4 PM |
| Precipitation | | | Condition |

Working Day If no, explain:

Diary:

Dispute

Cable Wrapping Activities

ABF crews came to the site at 6:50 AM. Ryan N. came at 8:00 AM. Crews had to work on the South cable . They had to wrap the cable between cable bands # 96 & 92 . They started at 7:00 AM.

Obra , Carlos , Rigovertto , Roger , Ryan C , & Ryan N. had to wrap the South cable between cable bands # 96 & 94 . Crews started 5,9 meters West of cable band # 96 at 7:15 AM. Crews were done wrapping the bay between cable bands # 96 & 94 at 8:00 AM. They wrapped 1.95 meters . Total length wrapped on this bay 7.85 meters .

After that , crews had to clean , cadweld the wires , cut , remove the spools , disassemble the wrapping machine , set it on the next bay between cable bands # 94 & 92 , install 2 new wire spools , they started at 8:05 AM. Crews were done at 10:30 AM.

Crews started to wrap at 10:35 AM. They had to wrap 0.2 meter , clean , cadweld the wires , remove the 1st 2 wraps , push it into the groove in cable band # 94 . They were done at 11:45 AM.

Crews had to stop few times to adjust the pressure , align & lock the wires , & apply Zinc paste .

Jesus & Jorge had to work on the cable . Crews had to clean the South cable , apply Zinc paste , remove the straps , work on house keeping , & work with the wrapping crews .

John had to cover all the activities to the end of the shift

In the afternoon ,Brian , Hayes , Tony , & I had to test 10% of the bolts on the West tower head on C & D splice plates . Crews started at 12:35 PM. They were done at 1:00 PM.

04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|---|-------|-------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Semi-Skilled Laborer | APP | JORGE CAMPOS | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | APP | JESUS RUIZ Sr. | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | APP | RYAN NASH | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | ROGELIO RUIZ | 3.00 | 0.00 | 0.00 | 3.00 | | <input type="checkbox"/> |
| Ironworker | JNM | RIGOVERTO GARCIA | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | FOR | OBRA PAULK | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | APP | MARIO MARQUEZ | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | CARLOS BUSTAMANTE | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 693

Date: 02-Nov-2012 **Friday**

| |
|--|
| |
|--|

