



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:42 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 695 Const Calendar Day: 154 Date: 05-Nov-2012 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [] If no, explain:

Diary:

Dispute

Cable Wrapping Activities

AFB crews came to the site at 6:50 AM. Crews had to work on the South main span cable .They started at 7:00 AM.

Obra , Carlos , Rigovertto , Roger , Ryan N. Ryan C . & Ryan E. had to work on the cable wrapping the bay between cable bands # 94 & 92 . Crews had to align & lock the wires where yesterday's crews stopped at 3:00 PM. Crews had hard time fitting the wires specially after 2 wraps came out of the alignment . Crews had to cut the wires , clean , butt weld , & paint the wires . They started at 7:15 AM. Crews were done at 9:20 AM.

Crews started to wrap at 9:25 AM. , but they had issues with the shoes . Crews had to remove the shoes to avoid gouging & shaving the wires . They resumed wrapping at 10:20 AM. Crews had to stop few times to align & lock the wires , adjust the pressure , apply Zinc paste . & install new wooden shoes to keep the pressure on the wires . Crews had wrapped 1.2 meters at 2:00 PM.

Roger , Morris , Bismarck , & Jose had to work on the pull wrapping machine at cable band 96. They had to wrap the remaining 1.8 meters using the pull wrapping machine . Crews had to assemble the accessories on the wrapping machine , connect the air hoses , & install the spools . They started at 10:30 AM.

Jesus & Jorge had to work on the cable . Crews had to clean the South cable , apply Zinc paste , remove the straps , work on house keeping , & work with the wrapping crews .

John had to cover all the activities after 2:00 PM.

04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System

AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include contractor AMERICAN BRIDGE/FLUOR, A JV and various workers like IRONWORKER, SEMI-SKILLED LABORER, etc.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 695

Date: 05-Nov-2012 **Monday**

