



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:32 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 058 Const Calendar Day: 155 Date: 06-Nov-2012 Tuesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition clear, light wind

Working Day If no, explain:

Diary:

Dispute

Cable Wrapping

November 6, 2012
Weather – clear, light wind

Cable Band Wrapping – North Side Span

- pull machine was at about 2" from edge of downhill pp24. Ironworkers did another splice here because the cadwelds burned through the s wires. There are total of 3 splices for the last 5ft of cable wrapped by the pull machine. Splice was completed at 0830.
-push machine was at 18ft+/- uphill from pp24. Splice was done first thing in the morning because s wire ran out and new bobbins were installed. Zinc rich primer 93% "spray can" was used because ironworkers didn't find the zinc primer. Wrapping started at 0800 and finished about 7ft (5ft to edge of pp26) at 0900hr. Ironworkers started cadwelds and moving machine to the next bay, pp26 to 28. Ironworkers started wrapping before noon. Only a few inches was wrapped before lunch break.
-pull machine was moved to 5ft downhill from pp26 at 1100. Ironworkers started hooking up machine and splicing. One s wire was spliced before noon. (See Tom Shimada's diary)
-labors continued applying zinc paste at pp26 to 28. (about 5ft was applied uphill from pp26 yesterday).

I left at 1300.

Labor

(0700 to 1730 – 10 hours)
Gary Anderson, Stanley Dalie, Rene Esquivel, Jose Alfaro, Ethan Kent, Tomas Cervates, Carlos Alverado
Jose Avilla Jr., Jose Avalos (zinc paste)
Renaissa Weiss (cleaning wrapped wire)
Laraine's Hour –0630 to 1500 (field 0700 to 1300)

04-0120F4	Bid Item: 067	C-PWS-116.067	Install & Adjust PWS 116-120
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 067	C-COA-ZPW.067	Apply Zinc Paste Waterproofing System
AMERICAN BRIDGE/FLUOR, A JV			

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 058

Date: 06-Nov-2012 Tuesday

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	RENAISSA WEISS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	THOMAS CERVANTES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>