



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:41 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 698 Const Calendar Day: 157 Date: 08-Nov-2012 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [] If no, explain:

Diary:

Dispute

Cable Wrapping Activities

ABF crews came to the site at 6:50 AM. Crews had to wrap the cable on the South main span . They started at 7:00 AM.

Obra , Carlos , Javier , Rigoverto , Sergio , & Ryan had to work on the push wrapping machine . Crews had to wrap the bay between cable bands # 86 & 84 . Crews had to disassemble the wrapping machine , fly , set , & connect the accessories . They started at 7:10 AM. Crews were done at 8:10 AM.

After that , crews had to wrap the 1st 0.25 meter & push it into the groove of cable band # 86 & drive wedges to prevent it from rotating . They started at 8:15 AM. Crews were done at 9:00 AM. Crews resumed wrapping at 9:05 AM. Crews had to stop at 11:40 AM. to cadweld ,change, buttweld , & paint the wires . Crews could buttweld only the inner wires .They were done at 12:00 PM. Crews had wrapped 4.5 meters .

Roger , Bismarck , Jose , Jonathon , Morris , & Ryan had to work on the pull wrapping machine . Crews had to wrap the bay between cable bands # 94 & 92 for the 2nd day . They started at 7:10 AM. Crews had to align & lock the wires . They started to wrap at 7:25 AM. Crews had to stop at 9:15 AM. to cadweld , change , buttweld , paint , align & lock the wires . They were done at 9:50 AM. They resumed wrapping at 10:20 AM. At 12:00 PM. Crews had wrapped 2.0 meters .

All crews had to stop to adjust the pressure , apply Zinc paste , align & lock the wires .

Jesus Sr. , Jorge , Juan H. , Juan S. , Jesus Jr. had to work on the South cable . Crews had to apply Zinc paste , house keeping , work with the other crews , & cover the cable .

Due to the bad weather in the afternoon , crews had to wrap up their tools & equipments . They left at 12:30 PM.

04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System

AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include Contractor: AMERICAN BRIDGE/FLUOR, A JV and labor entries for Ironworker and Semi-Skilled Laborer.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 698 Date: 08-Nov-2012 Thursday

Ironworker	APP	RYAN NASH	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	5.00	0.00	0.00	5.00	<input type="checkbox"/>