



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:32 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 056 Const Calendar Day: 157 Date: 08-Nov-2012 Thursday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 12:00 PM Break: 00:00 Over Time: 00:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition overcast, lite wind, rain started at 1200

Working Day If no, explain:

Diary:

Dispute

Cable Wrapping

November 8, 2012

Weather – overcast, light wind

Cable Band Wrapping – North Side Span

-pull machined was still at edge of pp26 downhill and push machine was at about 20ft uphill from pp26. -push machine wrapped about 3ft before the ironworkers started moving the machine at 0800. The push machine was moved to uphill pp28. About 1ft of cable was wrapped and the ironworkers started to push the wrapped wire down into the cable band groove at 1100hr. 4 cadwelds were placed at the beginning of the wrapped wire. The wrapped wire didn't get pushed all the way inside the cable band groove before the ironworkers had to cover the machine and the uncovered zinc paste because of the rain.

-pull machine was moved to downhill pp28. Splice was done at 1100. Ironworkers then started wrapping with wood feet. A few inches were done before the rain came.

-About 20ft of zinc paste applied to pp28 to 30 from yesterday. Labors continued applying zinc paste and finished the whole bay of pp28 to 30 before covering up the zinc paste when the rain was about to come at 1145.

Mike Draper's crew finished driving wedges at pp18. Ironworkers then moved on to pp20. Iron workers finished pp20 at 1130 and then moved on to pp22.

I left the bridge at 1300.

Labor

(0700 to 1230 – 5 hours) (Rain started at 1200)

Gary Anderson, Stanley Dalie, Rene Esquivel, Jose Alfaro, Ethan Kent, Tomas Cervates, Carlos Alverado

Jose Avilla Jr., Jose Avalos, Luis Diaz (zinc paste)

Pedro Garcia (cleaning wrapped wire)

(Mike Draper, Tony Miranda, Thadeus Booker, Tony?? – 0700 to 0830), Aaron David, Jason Shirey (0700 to 1230)

Laraine's Hour –0630 to 1500 (field 0700 to 1300)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 056

Date: 08-Nov-2012 Thursday

04-0120F4 Bid Item: 067 C-COA-ZPW.067 Apply Zinc Paste Waterproofing System
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JAMES MIRANDA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker		THADDEUS BOOKER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker		JASON SHIRLEY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
		ARRON DAVID	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	PEDRO GARCIA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	THOMAS CERVANTES	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	5.00	0.00	0.00	5.00		<input type="checkbox"/>

