



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:00 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 688 Const Calendar Day: 158 Date: 09-Nov-2012 Friday
Inspector Name: Wilcox, Jason Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00
Federal ID:
Location:
Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70
Precipitation Condition Partly Cloud

Working Day [checked] If no, explain:

Diary:
General Comments
Partly cloudy and cool
GENERAL:
•0700 hrs site visit
•0800 hrs OBG Staff Meeting
•Email review
•Diary work
Hinge AE and AW:
•See Parvis Jalali's diary for labor and equipment details.
•No work being performed here today.
•Lead and steel shims were shipped out to the end of the Skyway for "Shaking out." Three workers are on site for this operation.
Hinge KW:
•Conco is here fabricating forms for Hinge KE.
•Conco is also checking on the curing of the Top Deck pour from yesterday and removing "kickers" from some of the formwork.
Hinge KE:
•Three Conco workers (Pat Finley, Marcus McDowell, and Raphael Onate) are chipping concrete at the soffit to remove unsound concrete.
•Workers from Shwagger Davis are on site pressure testing the lower tendons on both the South and North wings. Pamela Gagnier is observing this operation.
•Paul Jefferson called Warren (HSR) to see what he would like to do with the MCM pour-back locations. These either need to be chipped back to the stressing diaphragm wall, or HSR can alter their spacers and rebar length in these locations. Warren said he would rather have the concrete chipped.
West Jacking Saddle:
•No work here today.
I accrued one hour of overtime today covering the contractor's hours of operation.

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Row 1: CCO-208, Bid Item: 001, 0-HKC-000.208, Hinge K Coordination, CONCO PUMPING, Labor



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wilcox, Jason

Diary #: 688

Date: 09-Nov-2012 Friday

Contractor: CONCO PUMPING

Carpenter	APP	DAN MCDOWELL	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Carpenter	APP	Rafael Onate	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Carpenter	JNM	Pat Finley	8.00	0.00	0.00	8.00	<input type="checkbox"/>

### Diary:

Dispute

**CCO #208 Hinge K Coordination 001** 0-HKC-000.208

There are two operations under this CCO:

- 1) 6 hours were spent chipping at the bottom of the eastbound stressing diaphragm
- 2) 2 hours were spent chipping around the grout pockets from MCM's work.