



SAS Superstructure

Location: 04-SF-80-13.2/13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:17 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 185 Const Calendar Day: 158 Date: 09-Nov-2012 Friday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 06:45 am 05:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Clear

Working Day If no, explain:

Diary:

Dispute

General Comments

On 11/9/12, from 0645 to 1230, I monitored cable wrapping on the South Side Span. From PP 22 to PP 24, the contractor covered the distance of 13' on the push machine. From PP 20 to PP 22, the contractor covered the distance of 5' on the pull machine. Also, the contractor continued working on handwrapping of the upslope end of the bays on PP 8-10 and PP 10-12.



Iron workers on handwrapping:

- Mike Draper-FM
- Thadeus Booker
- Tony Miranda
- Tony Guillora

Iron workers on the machines:

- Kevin Karber-FM-4 hours only
- Brian Larsen-FM
- Anthony Volpe
- Scott Green
- Jason Bradhurst
- Barry Rothman
- "Ricky" Climmie Hines-2 hours only
- Alex Blanco
- Roger

Labor:

- Hector Limon
- Curtis Sliy

