



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:33 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 052 Const Calendar Day: 159 Date: 10-Nov-2012 Saturday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition clear, calm

Working Day If no, explain:

Diary:

Dispute

Cable Wrapping

November 10, 2012
Weather – clear, calm

Cable Band Wrapping – North Side Span

-Ironworkers started moving machines, pull and push machines, this morning. Push machine was moved to uphill pp30 and pull machine to downhill pp30.
-push machine- Ironworkers finished wrapping the first 1ft+/- and pushed the wire inside the cable band groove at 1000. Ironworkers continued to wrap for about 8ft before changing to new spools of s wire. Ironworkers started doing a splice before lunch and finished after lunch at about 1300. Ironworkers continued wrapping for about 14ft at 1445.
-pull machine- splice at about 5ft downhill from pp30 was done at 0930. (ironworkers used leftover spools from last bay). Ironworkers were able to wrap about 2ft before changing new spools again. Another splice was done here after lunch, about 3ft downhill from pp30. Splice was done at about 1330. Ironworkers then continued to wrap and finish bay pp28-30 at 1415.

-Labors continued applying zinc paste at pp30-32 in the morning. Labors then continued to apply zinc paste to bay pp32 to 34 and about 8ft of cable was done by the end of day.
-Labors continued covering up the cable with plastic from pp16 uphill to pp22.

Labor

(0700 to 1730 – 10 hours)
Gary Anderson, Rene Esquivel, Jose Alfaro, Ethan Kent, Tomas Cervates, Carlos Alverado
Jose Avalos, Luis Diaz (zinc paste)
Pedro Garcia (covered cable-0700-0900, 2hours)
Laraine's Hour –Overtime 0630 to 1530 (field 0700 to 1500)

04-0120F4	Bid Item: 067	C-PWS-116.067	Install & Adjust PWS 116-120
AMERICAN BRIDGE/FLUOR, A JV			

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Woo, Laraine Diary #: 052 Date: 10-Nov-2012 Saturday

04-0120F4 Bid Item: 067 C-COA-ZPW.067 Apply Zinc Paste Waterproofing System
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	PEDRO GARCIA	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	THOMAS CERVANTES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>

