



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 126 Const Calendar Day: 161 Date: 12-Nov-2012 Monday  
 Inspector Name: Awal, Mohammad Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 10:00  
 Federal ID:  
 Location:  
 Reviewer: Ku, Stanley Approved Date: 13-Feb-13 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60  
 Precipitation Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

Tower Head Seal Welding: (QA: Joselito Lizardo)

ABF welder Richard Garcia continuing to perform seal welding between Tower head chimney and and curved diaphragm at elevation 155m. QA for this operation was Joselito Lizardo and QC was Bernie Docena. QC was monitoring the in process preheat and welding parameters.

At the end of the shift, seal welding of Tower head chimney (west and south) and curved diaphragm was still incomplete.

QA verified VT/MT performed by the QC of the following seal welds:

- East chimney fillet weld between west side and curved diaphragm.
- South chimney fillet weld between east side and curved diaphragm.
- East side between north and east chimney and curved diaphragm.

Details of the welding operation are available in QA report.

November 12th is Veterans day holiday.

Inspectors Overtime is 10 hours.

Crew worked 10 hour shift.

04-0120F4 Bid Item: 053 T-L05-WSE.053 Tower Lift 05 Weld Tower SE

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD GARCIA	0.00	10.00	0.00	10.00		<input type="checkbox"/>