



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 051 Const Calendar Day: 161 Date: 12-Nov-2012 Monday
 Inspector Name: Woo, Laraine Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition clear, calm

Working Day If no, explain:

Diary:

Dispute

Cable Wrapping

November 12, 2012
 Weather – clear, calm

Cable Band Wrapping – North Side Span

-pull machine was sitting idle at uphill pp32 and push machine was at about 16ft+/- uphill from pp32 wrapping. A splice was done at 16ft+/- uphill from pp32 yesterday.
 -Push machine – ironworkers wrapped for about 10ft before the machine reached the cable band at pp34 at 0830hr. Ironworkers then started moving both machines. Push machine was moved to uphill pp34 and pull machine to downhill pp34. Push machine wrapped for the first 1ft+/- before break at 1015 before break.
 -push machine-ironworkers started pushing the wrapped wire into the cable band groove after break. Ironworkers continued wrapping at 1100 and about 5ft of cable was wrapped before s wire ran out. Ironworkers then did a splice and only one wire was spliced before lunch break at noon.
 -pull machine-ironworkers finished the splice at 5ft downhill from pp34 before break at 1015. Ironworkers then wrapped about 3 ft before lunch break.

-Labors continued applying zinc paste at pp34 to 36 and 2 labors started cleaning wrapped wire at pp26-28 in the morning.

(see Rob Feather's diary for the pm shift)

Labor

(0700 to 1730 – 10 hours)
 Gary Anderson, Rene Esquivel, Jose Alfaro, Ethan Kent, Tomas Cervates, Carlos Alverado
 Jose Avalos, Pedro Garcia (zinc paste)
 3 labors (cleaning wrapped wires, 0700-0900, 2hours)
 Laraine's Hour – 8 hours - Overtime 0630 to 1530 (field 0700 to 1500)

04-0120F4	Bid Item: 067	C-PWS-116.067	Install & Adjust PWS 116-120
AMERICAN BRIDGE/FLUOR, A JV			



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Woo, Laraine Diary #: 051 Date: 12-Nov-2012 Monday

04-0120F4 Bid Item: 067 C-COA-ZPW.067 Apply Zinc Paste Waterproofing System
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	PEDRO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	THOMAS CERVANTES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>

