



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 050 Const Calendar Day: 162 Date: 13-Nov-2012 Tuesday
 Inspector Name: Woo, Laraine Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition clear, calm

Working Day If no, explain:

Diary:	Dispute
Cable Wrapping	<input type="checkbox"/>
November 13, 2012 Weather – clear, calm	
Cable Band Wrapping – North Side Span	
<p>-pull machine was at 5ft downhill from pp36 and push machine at uphill of pp36. -Ironworkers continued moving both machines to position and setting up, installing new spools of s wires and lowering the catwalk. -push machine started wrapping at 0900 and wrapped the first 1ft by 0930. The wrapped wire was pushed down to the cable band groove and continued wrapping after break at 1015. About 15ft of cable was wrapped before noon. There is a spliced pws on the bottom at bay pp36-38. -pull machine-ironworkers continued setting up the machine, replacing the wood feet and started wrapping after break at 1015. Ironworkers wrapped for about 2ft before noon. (Ironworkers had a difficult time balancing the machine this morning)</p> <p>-Labors continued applying zinc paste at pp36 to 38 (about 8ft of zinc paste was done yesterday). Labors finished applying zinc paste to bay pp36 to 38 around 1000. Labors continued applying zinc paste to bay pp38 to 40 after break. -3 labors started cleaning the cable band at pp8 going uphill.</p> <p>(See Rob Feather's diary for the pm shift)</p> <p>Labor (0700 to 1730 – 10 hours) Gary Anderson, Rene Esquivel, Jose Alfaro, Ethan Kent, Tomas Cervates, Carlos Alverado, Stanley Dalie Jose Avalos, Luis Diaz (zinc paste) Pedro Garcia + 2 labors (cleaning cable band) Laraine's Hour – 8 hours - 0630 to 1500 (field 0700 to 1300)</p>	

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120
 AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 050

Date: 13-Nov-2012 Tuesday

04-0120F4 Bid Item: 067 C-COA-ZPW.067 Apply Zinc Paste Waterproofing System

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	LUIS DIAZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	PEDRO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	THOMAS CERVANTES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>

