



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:16 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 161 Const Calendar Day: 163 Date: 14-Nov-2012 Wednesday

Inspector Name: Awal, Mohammad Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Ku, Stanley Approved Date: 13-Feb-13 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Tower activities

Tower Head Seal Welding: (QA: Joselito Lizardo)

ABF welder Richard Garcia was continuing seal welding between Tower Head chimney and curved diaphragm.

ABF QC Fred Michaels monitoring the inprocess preheats and welding parameters.

The welder was welding the welds designated WS-E and SS-E.

At the end of the Shift, weld designated WS-E and SS-E completed.

Details of welding operation are available in QA report.

04-0120F4 Bid Item: 053 T-L05-WSE.053 Tower Lift 05 Weld Tower SE

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

