



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:41 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 703 Const Calendar Day: 163 Date: 14-Nov-2012 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [] If no, explain:

Diary:

Dispute

Cable Wrapping Activities

ABF crews came to the site at 6:50 AM. Crews had to wrap the South cable on the South main span. They started at 7:00 AM.

Obra , Carlos , Javier , Mario , Rigovertto , Ryan , & Sergio had to work on the South main cable . Crews had to wrap the cable between cable bands # 74 & 72 for the 2nd day . They started at 7:10 AM. Crews ran out of wires at 7:35 AM. They had to cadweld , change , & butt weld the wires . They were done at 8:15 AM. They resumed wrapping at 8:20 AM. Crews ran out of wires after wrapping 6.8 meters . They decided to mobilize & set in the next bay . Crews were done on tin the bay between cable bands # 74 & 72 at 11:15 AM. 2.1 meters were left to be wrapped by the pull machine . 6.8 meters were wrapped in the bay between cable bands # 72 & 70 .

After that , crews had to disassemble , fly , set , & assemble the push wrapping machine & it 's accessories in the bay between cable bands # 72 & 70 . They started at 11:20 AM. Crews were done at 12:00 PM.

Following the same procedures as on the previous locations . Crews had to wrap & push into the groove at cable band # 72 the 0.25 meter . They started at 12:40 PM. Crews were done at 1:50 PM. They started to wrap at 1:55 PM. After wrapping 6.6 meters crews ran out of wires at 4:30 PM. They had to cadweld the wires , remove the empty spools , install new spools , wrap up their tools & equipments. Crews were done at 5:00 PM. They left at 5:10 PM.

13.4 meters were wrapped today in both bays .

Jesus & Jorge had to work on the South cable . Crews had to clean the cable , apply Zinc paste , work on house keeping , work with the other crews , & cover the cable at the end of the shift . Crews left at 5:10 PM.

04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System

AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include contractor AMERICAN BRIDGE/FLUOR, A JV and various laborers like JORGE CAMPOS, JESUS RUIZ, SERGIO GARCIA, RYAN NASH, RIGOVERTO GARCIA, OBRA PAULK, MARIO MARQUEZ.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 703 Date: 14-Nov-2012 Wednesday

Ironworker	APP	JAVIER GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00	<input type="checkbox"/>

