



SAS Superstructure

Location: 04-SF-80-13.2/13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:17 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 189 Const Calendar Day: 163 Date: 14-Nov-2012 Wednesday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 06:45 am 05:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Clear

Working Day If no, explain:

Diary:

Dispute

General Comments

On 11/14/12 from 1230-1730, I monitored cable wrapping on the South Side Span. From PP 26 to PP 28, the contractor covered the distance of 1' on the pull machine. From PP 28 to PP 30, the contractor covered the distance of 1' on the push machine.



Labor:

Hector Limon
Manuel Diaz

Iron:

Brian Larsen-FM
Jason Bradhurst
Anthony Volpe
"Ricky" Climmie Hines
Scott Green
Barry Rothman

