



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:34 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 048 Const Calendar Day: 164 Date: 15-Nov-2012 Thursday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition clear, calm

Working Day If no, explain:

Diary:

Dispute

Cable Wrapping

November 15, 2012
Weather – clear, calm

Cable Band Wrapping – North Side Span

-pull machine was at 5ft downhill from pp40 and push machine was moved to SMS pp48.
-pull machine – pp38 to 40 – Ironworkers started setting up machine and splice was done at 0900hr.
Ironworkers then started to wrap the last 5ft. S wire ran out after wrapping for about 4ft (1ft downhill from pp40). Ironworkers had to do a splice here and changed to new bobbins. One wire was spliced before lunch. (another wire was spliced after lunch and finished wrapping around 1400 – see Rob Feather's diary)

-one labor, Jose Avalos, stayed with the ironworkers to apply zinc paste at bay pp38 to 40. 3 labors (Pedro Garcia + 2 labors) continued cleaning the wrapped s wire at bay 32 to 34 and finished cleaning up to bay 36-38 by the end of work shift.

-Mike Draper's crew continued on handwrapping the termination at pp34. Mike's crew finished wrapping up to pp36 by the end of work shift. (See Victor P's diary). Aaron David continued placing cadwelds at bay 22-24 and finished to bay 36-38

I checked the cadwelds up to pp28 for height and positions. The edges of the cadwelds were not round off as of today by noon.

Labor

(0700 to 1730 – 10 hours)

Gary Anderson, Jose Alfaro, Ethan Kent, Carlos Alverado, (Rene Esquivel, Tomas Cervates, Stanley Dalie – moved push machine to SMS pp48)

Jose Avalos (zinc paste)

Pedro Garcia + 2 labors (cleaning cable band)

Laraine's Hour – 0630 to 1530 (field 0700 to 1230)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Woo, Laraine Diary #: 048 Date: 15-Nov-2012 Thursday

04-0120F4 Bid Item: 067 C-COA-ZPW.067 Apply Zinc Paste Waterproofing System
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	PEDRO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	THOMAS CERVANTES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>

