



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:59 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 694 Const Calendar Day: 165 Date: 16-Nov-2012 Friday
Inspector Name: Wilcox, Jason Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:
Federal ID:
Location:
Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70
Precipitation Condition Light Rain

Working Day [checked] If no, explain:

Diary:

Dispute

General Comments

Sporadic showers

[checkbox]

GENERAL:

- Site visit
•0830 hrs OBG Staff Meeting
•I received a call from Dan McNichol (ABF) in which he said that Brian Petersen considers the concrete chipping that has been going on at Hinge KE has delayed work. Because of this delay, he was going to have Conco work Saturdays and Sundays and that Caltrans is to pay the premium on this work in order to stay on schedule. I said that I will not approve this and that he should talk to Bill Casey or Paul Jefferson.

Hinge AE:

- The fifth night shift was last night at Hinge AE. See Parvis Jalali's diary for details on this operation.
•There are two laborers on site making formwork for the grouting operation that will happen once the Hinge Pipe Beams are locked in by the bearings and shims.

Hinge KW:

- HSR on site installing the Expansion Joint blockout rebar. Second day of this operation.
•SDI is on site to stress the vertical rods on the back side of the Pipe Beam.
•Surveyors are on site to check the location of the front face of the Top Deck concrete.
•Checked the Support Plates that are on site. They are different than the Hinge A plates in that they do not have drill and tapped holes for the concrete pump hose to attach to.

Hinge KE:

- There are 2 workers and a foreman bending rebar straight, to be paid for under CCO 208.

West Jacking Saddle:

- CMC delivered rebar this morning. Levi Gatsos (ABF) was unaware that there was to be a delivery today, neither was METS or Caltrans. There were no orange tags or any sort of paperwork with the delivery and the steel was rough, in that there was a lot of burrs and rough edges.

No overtime accrued today.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

CONCO PUMPING

Table with columns: Labor, Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Contractor: CONCO PUMPING

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wilcox, Jason

Diary #: 694

Date: 16-Nov-2012 Friday

Carpenter	JNM	RICKY VERA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Carpenter	JNM	J.D. FREEMAN	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Carpenter	APP	Marcus McDowell	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Carpenter	APP	Jason Silva	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Carpenter	JNM	Tom Messner	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Carpenter	JNM	Rafael Gomez	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Carpenter	FOR	Jim Medina	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Carpenter	APP	Rafael Onate	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Carpenter	JNM	Pat Finley	8.00	0.00	0.00	8.00	<input type="checkbox"/>

Diary:

Dispute

General Comments **001** 0-HKC-000.208

Observed two workers chipping rock pockets at the YBITS Stressing Diaphragm.

Observed Conco workers installing panels on the E-Line falsework tub.