



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:59 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 696 Const Calendar Day: 169 Date: 20-Nov-2012 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Rain

Working Day [checked] If no, explain:

Diary:

Dispute

General Comments

Rain

[checkbox]

GENERAL:

- All morning I worked on Extra Work Bills.
I generated a response to Submittal 2731R01 - Polyester Overlay.

Hinge AE:

- See Parvis Jalali's diary for details on this operation.
There are two laborers on site making formwork for the grouting operation that will happen once the Hinge Pipe Beams are locked in by the bearings and shims.

Hinge KW:

- SDI is on site to stress the vertical rods on the back side of the Pipe Beam.
1 guy on site to pump grout into short vertical stressing rods. However, ABF is required to clean, expose and confirm cleanliness of stressing rod grout vents (inlet and outlet) and remove water and debris in rod casing blockout. ABF & SDI are disputing which contractor is responsible for this work. Some of the grout tubes are covered by stressing plates, ABF might have to drill into grout tube for grouting. Armando (SDI) informed me today he will return tomorrow with SDI supplies to blow out grout vents, and grout if possible with ABF assistance.
Conco is on site removing formwork for the Top Deck.

Hinge KE:

- 11/12/12 to 11/20/12 (total 7 days) - conco chipped rock pocket (north slope soffit at construction joint), chipped MCM rock pocket repair pour back concrete at all 4 main girders pt anchorage, MCM construction joint between stem and deck pour and south side 3'X6' area between girder M and N. Conco also exposed all formsavers covered by pour back concrete, repaired threads of #19, #25 and #36 size form savers, drilled and bonded 2 #19 rebars at location form savers were missing.

West Jacking Saddle:

- No work here today.

No overtime accrued today.

Table with 4 columns: CCO-208, Bid Item: 001, 0-HKC-000.208, Hinge K Coordination

Table with 7 columns: Labor, Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Wilcox, Jason Diary #: 696 Date: 20-Nov-2012 Tuesday

Contractor: HARRIS SALINAS REBAR									
Ironworker	JNM	ADEN MORENO	2.00	0.00	0.00	2.00	<input type="checkbox"/>		
Ironworker	JNM	WALTER GODOY	2.00	0.00	0.00	2.00	<input type="checkbox"/>		
CCO-208	Bid Item: 001	0-HKC-000.208	Hinge K Coordination						
CONCO PUMPING									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: CONCO PUMPING									
Carpenter	APP	Rafael Onate	8.00	0.00	0.00	8.00	<input type="checkbox"/>		
Semi-Skilled Laborer	JNM	PAT FINLEY	8.00	0.00	0.00	8.00	<input type="checkbox"/>		
Diary:									Dispute
CCO #208 Hinge K Coordination 001 0-HKC-000.208									<input type="checkbox"/>
Observed two workers chipping on the E-Line wall at Hinge K.									<input type="checkbox"/>

