



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 9:56 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 409 Const Calendar Day: 170 Date: 21-Nov-2012 Wednesday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition

Working Day [checked] If no, explain:

Diary:

Dispute

Cable Wrapping

Inspector: Victor Altamirano (8 hours reg.)

Date: 112112

Weather: 55 deg. / Cloudy

[checkbox]

Field Work

I continued overseeing the cable wrapping of the main cable. Workers were prepping to wrap about 1.68 meters of cable at PP 72 downhill. Workers started wrapping about 8:10am and finished around 9:15am. Next they performed two cadwelds and un-wheeled extra s-wire for the termination crew to wrap into the CB groove. Workers then moved the air cylinder pump to the next bay and prepped to move the pull machine to PP 70 downhill. About 1.3 meters was left to wrap. Workers stopped wrapping around 11:24am and there was about 840mm left to wrap. Workers stopped work early today to go to a pizza party provided by their company.

Office work: Worked on diaries.

Workers Names:

Roger

Ryan Biskner

Bizmark

James Morris

Jonathan Canities

Workers hours: 5 hours total.

04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System

AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include Contractor: AMERICAN BRIDGE/FLUOR, A JV, Ironworker JNM JONATHAN CANITES, Ironworker APP ROGERS BLANCO.

