



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:40 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 708 Const Calendar Day: 170 Date: 21-Nov-2012 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Cable Wrapping Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the South main span . They had to wrap the cable between cable bands # 64 & 62 . They started at 7:00 AM.

Obra , Carlos , Javier , Mario , Rigovertto , Ryan , & Sergio had to work on the push wrapping machine . Crews continued to wrap the cable between cable bands # 64 & 62 . They started to wrap at 7:20 AM. After wrapping 0.5 meter crews ran out of wires . They had to cadweld , remove the empty spools , place new spools , & buttweld the wires . They started at 7:45 AM. crews were done at 8:30 AM.

They resumed wrapping at 8:35 AM. Crews ran out of wires at 11:20 AM. They had to cover the cable , & the wrapping machine , wrap up their tools & equipments . Crews were done at 11:30 AM. They left due to the holiday season at 11:35 AM.

In addition to that , crews had to reinforce the butweld . They had to cadweld the wires with 4 extra cadweld after they changed the wires .

Crews had to stop to adjust the pressure , wait for the driving motor to de- ice , align , lock the wires , & apply Zinc paste , 5.0 meters were wrapped today in the bay between cable bands # 64 & 62 ,

Jesus & Jorge had to work on the South cable . Crews had to clean the cable , apply Zinc paste , work on house keeping , work with the other crews , & cover the cable & the wrapping machine at the end of the shift . Crews left at 11:35 AM.

04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	JORGE CAMPOS	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JESUS RUIZ	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	SERGIO GARCIA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	JAVIER GARCIA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	5.00	0.00	0.00	5.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 708

Date: 21-Nov-2012 **Wednesday**

