



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:17 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 194 Const Calendar Day: 170 Date: 21-Nov-2012 Wednesday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 06:45 am 05:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Cloudy/Drizzle

Working Day If no, explain:

Diary:

Dispute

General Comments

On 11/21/12, I monitored cable wrapping on the South Side Span. From PP 28 to PP 30, the contractor covered the distance of 5' on the pull machine. From PP 30 to PP 34, the contractor covered the distance of 6' on the push machine. Also, the contractor covered handwrapping on the upslope end of the bays at PP 24 and PP 28.

Labor:
Hector Limon
Curtis Sliy

Iron workers on the pull machine:
James Bradhurst, Anthony Volpe, Scott Green

Iron workers on the push machine:
"Ricky" Climmie Hines, Brian Larsen, Barry Rothman

Iron workers on the handwrapping at PP 24 installing wedges:
Thad Booker, Tony Gulespi, 1-unkown iron worker

Iron workers at PP 28 handwrapping:
Aaron David, 2-unknown iron workers

