



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:40 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 709 Const Calendar Day: 175 Date: 26-Nov-2012 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [] If no, explain:

Diary:

Dispute

Cable Wrapping Activities

ABF crews came to the site at 7:10 AM. Crews had to work on the South main cable . They had to wrap the cable between cable bands # 64 & 60 . They started at 7:20 AM.

Obra , Carlos , Javier , Mario , Rigovertto , Ryan , & Sergio had to work on the push wrapping machine . Crews had to wrap between cable bands # 64 & 62 for the 2nd day . Crews had to remove the empty spools , place new spools , & buttweld the wires . They started at 7:30 AM. Crews were done at 9:00 AM. They started to wrap the last 1.5 meters at 9:05 AM. They were done wrapping & cadweld the wires at 9:40 AM.

After that , crews had to disassemble , fly , set , & assemble the push wrapping machine between cable bands # 62 & 60 . They started at 9:45 AM. Crews were done at 12:00 PM.

Following the same procedures as on the previous locations. Crews had to wrap the 1st 0.25 meter , cadweld the wires , & push it into the groove in cable band # 62 . They started at 12:45 PM. Crews were done at 1:30 PM. They resumed wrapping at 1:35 AM. Crews ran out of wires after wrapping 4.4 meters at 3:50 PM. They had to cadweld , change the spools , & buttweld the wires . They were done at 4:20 PM. They continued to wrap at 4:25 PM. Crews were done at 4:45 PM. 4.5 meters were wrapped today in this bay .

In addition to that , crews had to reinforce the buttweld . They had to cadweld the wires with 4 extra cadweld every time they change the wires .

Crews had to stop to adjust the pressure , wait for the driving motor to De - Ice , align & lock the wires , apply Zinc paste . Crews had to cover the cable & the wrapping machine . They were done at 5:00 PM.

Jesus & Jorge had to work on the South cable . Crews had to clean the cable , apply Zinc paste , work on house keeping , work with the other crews , & cover the cable & the wrapping machine at the end of the shift .

All crews left at 5:10 PM.

04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System

AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include Contractor: AMERICAN BRIDGE/FLUOR, A JV and labor entries for Semi-Skilled Laborer and Ironworker.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 709

Date: 26-Nov-2012 Monday

Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JAVIER GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00	<input type="checkbox"/>