



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 7:22 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 149 Const Calendar Day: 175 Date: 26-Nov-2012 Monday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition low fog AM, overcast PM

Working Day If no, explain:

Diary: Dispute
General Comments
Bill Casey Staff Meeting 0800-0900. Misc MEP paperwork. Went to the bridge with Warren Collins, CT consultant, to discuss the cabel band caulking operation, scheduled to began on 11-27-2012. Track progress of FWS fieldwork.

04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)
F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary: Dispute
MEP Field Work 125 0-000-000.125
The FWS crew spent the shift weld lugs on the 2 1/2" and 4" lines at the PS-7 at PPs 60 and 100 along the south barrier of the WB bridge.