



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:39 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 712 Const Calendar Day: 178 Date: 29-Nov-2012 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Cable Wrapping Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the South main cable . They had to wrap the cable between cable bands # 60 & 58 . They started at 7:00 AM.

Obra , Carlos , Javier , Mario , Rigovertto , Ryan , & Sergio had to work on the push wrapping machine . Crews had to mobilize the wrapping machine to the West side of cable band # 60 . They had to hook the wrapping machine to the spreader beam on the high lines , disassemble , mobilize , set , & assemble the wrapping machine & it 's accessories . They started at 7:30 AM. Crews were done at 9:00 AM.

After that , crews had to wrap the 1st 0.25 meter , cadweld , & push it into the groove in cable band # 60 . They started at 9:05 AM. Crews were done at 10:00 AM. They resumed wrapping at 10:25 AM. Crews had to stop after wrapping 1.0 meter at 11:00 , cover the wrapping machine & cable because of the light showers . They returned to the site at 12:45 PM. Crews continued to wrap at 1:00 PM. They had to stop for the 2nd time after wrapping 1.1 meters at 1:50 PM. , cover the cable & the wrapping machine because of the rain . Crews decided to leave . They had to wrap up their tools & equipments . Crews left at 2:15 PM. 2.1 meters were wrapped today in the bay between cable bands # 60 & 58 .

Crews had to stop few times to adjust the pressure , wait for the driving motor to de - ice , align & lock the wires , apply Zinc paste . Crews had to cover the cable & the wrapping machine .

Jesus & Jorge had to work on the South cable . Crews had to clean the cable , apply Zinc paste , work on house keeping , work with the other crews , & cover the cable & the wrapping machine at the end of the shift . They left at 3:00 PM.

04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	JORGE CAMPOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JESUS RUIZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	SERGIO GARCIA	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Ironworker	APP	JAVIER GARCIA	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	7.00	0.00	0.00	7.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 712

Date: 29-Nov-2012 **Thursday**

