



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:34 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 043 Const Calendar Day: 178 Date: 29-Nov-2012 Thursday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition overcast and strong wind, intermittent light rain

Working Day If no, explain:

| | |
|--|--------------------------|
| Diary: | Dispute |
| Cable Wrapping | <input type="checkbox"/> |
| November 29, 2012 | |
| Weather – overcast and strong wind, intermittent light rain | |
| | |
| Cable Band Wrapping – North Main Span (pull machine only) | |
| | |
| Roger's Crew- finished splice at downhill pp60 at 0730. Ironworkers then started wrapping at 0800 and finished at 0915. Ironworkers then placed cadwelds and started moving machine to downhill pp58 and finished moving at 1000. Ironworkers started covering the machine and the unwrapped zinc paste at 1030. Rain started coming at around 1035. | |
| Rain stopped and became clear at around 1100. Ironworkers started changing bobbins and splicing at downhill pp58. One wire was spliced before lunch and one wire was spliced after lunch at 1300. | |
| Ironworkers then started wrapping. Ironworkers wrapped for about 4" when a separation of wires was caught too late. Ironworkers had to do a cadweld before unwind the spools and fixing the separation. Rain started again at 1345. Ironworkers had to stop and cover the machine and zinc paste. Rain stopped and became clear again at 1415. Ironworkers then dried the cable and zinc paste with air hose. Wrapping continued and finished at 1500. Ironworkers then demobilized from NMS and planned to move to SMS. | |
| | |
| -Labor (Jose Avalos)– continued applying zinc paste at 5ft downhill from pp58. | |
| | |
| Labor | |
| (0700 to 1730 – 10 hours) | |
| Ironworkers - Rogelio Ruiz, Jonathan Canites, Bismark Hernandez, Ryan Connors, Jose Torres | |
| Labor - Jose Avalos | |
| Laraine's Hour – 2 hours OT - 0700 to 1730 (field 0700 to 1715) | |

| | | | |
|-----------------------------|---------------|---------------|------------------------------|
| 04-0120F4 | Bid Item: 067 | C-PWS-116.067 | Install & Adjust PWS 116-120 |
| AMERICAN BRIDGE/FLUOR, A JV | | | |

| | | | |
|-----------------------------|---------------|---------------|---------------------------------------|
| 04-0120F4 | Bid Item: 067 | C-COA-ZPW.067 | Apply Zinc Paste Waterproofing System |
| AMERICAN BRIDGE/FLUOR, A JV | | | |

| | | | |
|-------|--|--|--|
| Labor | | | |
|-------|--|--|--|

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Woo, Laraine Diary #: 043 Date: 29-Nov-2012 Thursday

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|--------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | APP | BISMARCK HERNANDEZ | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | JOSE AVALOS | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | APP | JOSE TORRES | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | APP | RYAN CONNER | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | APP | JONATHAN CANITES | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | ROGELIO RUIZ | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |

