



**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:39 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 714 Const Calendar Day: 180 Date: 01-Dec-2012 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: No Inspection

Shift Hours: 07:00 am 11:00 am Break: Over Time: 04:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day  If no, explain:

**Diary:** Dispute

**Cable Wrapping Activities**

ABF crews were scheduled to work on the South cable . Due to the weather conditions ( Rain & Wind ) crews were sent home . I had to stay on the site until 8:30 AM.

04-0120F4	Bid Item: 067	C-PWS-WCS.067	Wrap Cable System
AMERICAN BRIDGE/FLUOR, A JV			

