



**SAS Superstructure**  
 Location: 04-SF-80-13.2 / 13.9  
 Client Name: CalTrans

Run date 21-Nov-14  
 Time 7:22 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 152 Const Calendar Day: 182 Date: 03-Dec-2012 Monday  
 Inspector Name: Feather, Bernard Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 07:00 am 04:00 pm Break: 01:00 Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition light drizzle early, overcast cool for rest of day

Working Day  If no, explain:

**Diary:** Dispute  
**General Comments**   
 I arrived at the bridge at 0700, and went to the base of the North Side Span to check on Performance Caulking's work on sealing of the cable bands. Nobody was present. I called Scott Yeager of ABF who informed me that Performance will not be out until later in the week because of the rain over the weekend.  
 Bill Casey staff meeting 0800-0900. Track Progress of FWS fieldwork. Misc. MEP paperwork.

04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)  
 F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Diary:** Dispute  
**MEP Field Work**   
 125 0-000-000.125  
 The FWS crew spent the entire shift welding lugs on the 2 1/2" and 4" piping for the PS-7 at PP 61 along the north barrier of the EB bridge.