



**SAS Superstructure**

Location: 04-SF-80-13.2/13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:16 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 200 Const Calendar Day: 182 Date: 03-Dec-2012 Monday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 06:45 am 05:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition clear

Working Day  If no, explain:

**Diary:**

Dispute

**General Comments**

On 12/3/12, from noon to 1530, I monitored cable wrapping on the south side span. From PP 36 to PP 38, the contractor covered 10' of distance on the push machine. From PP 34 to PP 36, the contractor covered 4' of distance on the pull machine. Also, the contractor was cleaing stansion posts with simple green for lighting installation.



**Labor:**

Hector Limon  
Curtis Sliy

**Iron workers (push):**

Brian Larsen-FM  
Barry Rothman  
Alex Miranda

**Iron workers (pull):**

Scott Green  
Anthony Volpe  
James Bradhurst

2-unknown labor cleaning stansion posts with simple green for lighting installation.

