



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 9:55 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 417 Const Calendar Day: 185 Date: 06-Dec-2012 Thursday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Work description.

Inspector: Victor Altamirano (8 hours reg. and 2 OT)

Date: 120612

Weather: 57 deg. / Cloudy

Field Work

I continued overseeing the cable wrapping of the main cable. Workers were prepping to wrap cable at PP 56 uphill with push machine. Workers wrapped about 1 feet of cable and then slid the portion of cable into the cable band groove. Workers applied adequate amount of zinc paste. They performed cadwelds and were prepping to splice in order to install a new spool of s-wire. Workers stopped the push machine and decided to leave the rest for the pull machine to wrap. About 6 feet of cable was left to wrap at this cable bay.

Office work: Worked on diaries.

Workers Names:

Obra Paulk

Rigovertto Garcia

Carlos Bustamante

Javier

Ryan Nash

Mario Marquez

Two laborers

Workers hours: 10 hours total.

04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RIGOVERTO GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

