



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:36 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 035 Const Calendar Day: 186 Date: 07-Dec-2012 Friday
Inspector Name: Woo, Laraine Title: Transportation Engineer
Inspection Type: Continuous
Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00
Federal ID:
Location:
Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition clear and calm

Working Day [checked] If no, explain:

Diary: Cable Wrapping
December 7, 2012
Weather - clear and calm
Cable Band Wrapping - South Main Span (pull machine only)
Roger's Crew- Ironworkers started wrapping downhill pp58 and finished at 0900. Ironworkers then started moving machine to bay 56-58.
-Labor (Jose Avalos) - continued applying zinc paste at downhill pp56. (see Adam Menke's diary)
Labor (0700 to 1730 - 10 hours)
Ironworkers - Rogelio Ruiz, Jonathan Canites, Ryan Connors, Bismark Hernandez, Jose Torres
Labor - Jose Avalos
Punchlist - Cadwelds and S Wire Termination - North Side Span
Ironworkers (Aaron David and Jason ) started placing additional and missing cadwelds and fixing s wire termination from pp8. Ironworkers finished cadweld and termination punchlist items from pp8 to pp26 at the end of work shift.
Labor (0700 to 1730 - 10 hours)
Aaron David, Jason Shirey
Laraine's Hour - 2 hours OT - 0700 to 1730 (field 0700 to 1715)

Table with 4 columns: Bid Item, Description, Location, and Notes. Row 1: 04-0120F4, Bid Item: 067, C-PWS-116.067, Install & Adjust PWS 116-120, AMERICAN BRIDGE/FLUOR, A JV

Table with 4 columns: Bid Item, Description, Location, and Notes. Row 1: 04-0120F4, Bid Item: 067, C-COA-ZPW.067, Apply Zinc Paste Waterproofing System, AMERICAN BRIDGE/FLUOR, A JV

Table with 1 column: Labor



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 035

Date: 07-Dec-2012 Friday

| Trade  | Class | Name               | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute                  |
|--|-------|--------------------|--------|--------|--------|-------|---------|--------------------------|
| <b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV |       |                    |        |        |        |       |         |                          |
| Ironworker                                     |       | JASON SHIRLEY      | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
|  |       | ARRON DAVID        | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | APP   | JOSE TORRES        | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | APP   | BISMARCK HERNANDEZ | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Semi-Skilled Laborer                           | JNM   | JOSE AVALOS        | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | APP   | RYAN CONNER        | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | APP   | JONATHAN CANITES   | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | ROGELIO RUIZ       | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |