



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:36 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 036 Const Calendar Day: 187 Date: 08-Dec-2012 Saturday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition clear and light wind

Working Day If no, explain:

Diary: Dispute
Cable Wrapping
December 8, 2012
Weather – clear and light wind

Punchlist – Cadwelds and S Wire Termination – North Side Span
Ironworkers continued on the punchlist items: placing additional and missing cadwelds and fixing s wire termination. Ironworkers started at bay pp26 to 28 finished bay pp38 to 40 at 1330. Ironworkers then moved to north main span to work on s wire terminations (see Victor P's diary)

Labor
(0700 to 1530 – 8 hours)
Tyler Cichucki, Jason Shirley

Laraine's Hour – 8 hours OT - 0700 to 1530 (saturday)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-COA-ZPW.067 Apply Zinc Paste Waterproofing System
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker		TYLER CICHUCKY	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker		JASON SHIRLEY	0.00	8.00	0.00	8.00		<input type="checkbox"/>

