



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 038 Const Calendar Day: 190 Date: 11-Dec-2012 Tuesday  
 Inspector Name: Woo, Laraine Title: Transportation Engineer  
 Inspection Type: Continuous  
 Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00  
 Federal ID:  
 Location:  
 Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition foggy/overcast and light wind

Working Day  If no, explain:

<p><b>Diary:</b></p> <p><b>Cable Wrapping</b></p> <p>December 11, 2012</p> <p>Weather – foggy/overcast and light wind</p>  <p>S Wire Termination – South Side Span</p> <p>Ironworkers (Tony and Thaddeus) finished placing wedges (3 wedges inboard) at pp32 downhill. Ironworkers then moved to pp34 downhill termination. The last 1" +/- of wrapped wires were loose and the temporary cadwelds came off as the ironworkers were unwinding the wire. The ironworkers had to place 2 new temporary cadwelds at about 2" behind the bulge due to under tensioned wrapped s wires. One of the 2 new cadwelds failed and the wires started to unravel. Ironworkers applied tension to wires and were able to save the unraveling. Ironworkers then started wrapping. Wrapping was completed at 1500 and wedges were completed at 1530. Ironworkers then moved to pp36 downhill and started to unwind the s wires by the end of the shift.</p> <p>Ironworkers (Jason and Tyler) finished placing wedges at pp12 downhill. Ironworkers then moved to pp14 downhill for re-hand wrapping. About 6" of wrapped wires were removed after morning break at 1030. Ironworkers then started to wrap. Wrapping was completed at 1400+/- . Both top and bottom gaps were more than 14mm. Ironworkers did bolt wrapping and finished at 1630.</p> <p>Labor        (0700 to 1730 – 10 hours)        Mike Draper, Tyler Cichucky, Jason Shirley, Tony Miranda, Thaddeus Booker</p> <p>Laraine's Hour – 2 hours OT - 0700 to 1730</p>	<p>Dispute</p> <p><input type="checkbox"/></p>
--	--

04-0120F4	Bid Item: 067	C-PWS-116.067	Install & Adjust PWS 116-120
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 067	C-COA-ZPW.067	Apply Zinc Paste Waterproofing System
AMERICAN BRIDGE/FLUOR, A JV			

Labor	Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV									



## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name Woo, Laraine    Diary #: 038    Date: 11-Dec-2012    Tuesday

Ironworker		THADDEUS BOOKER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker		TYLER CICHUCKY	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker		JASON SHIRLEY	8.00	2.00	0.00	10.00	<input type="checkbox"/>