



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:57 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 712 Const Calendar Day: 193 Date: 14-Dec-2012 Friday
Inspector Name: Wilcox, Jason Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00
Federal ID:
Location:
Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70
Precipitation Condition Clear

Working Day If no, explain:

Diary: Dispute

General Comments

Clear and cool

GENERAL:

- Email review
- 0800 hrs OBG Staff Meeting
- I worked all day on finalizing the response to RFI 3123 – CCO 175 – Hinge K (W-Line): As-Built Deck Survey.
- Finalized response to RFI 3127 – 2nd Stage Concrete Rebar: Bent #25 Vertical Bars
- Finalized response to RFI 3137 - 2nd Stage Concrete Rebar: T-Head Lap Splice

Hinge AE and AW:

- During the day the crew was fabricating forms for the grouting operation here.
- The night shift grouting got as far as both Support D's on the North and South side of Hinge AE. Parvis Jalali observed this operation.

Hinge KE and KW:

- Pamela Gagnier is observing the operations at these locations.
- Conco is on site at KE to form up the soffit.

West Jacking Saddle:

- Rebar installation continues. Pamela Gagnier is observing this operation.

I accrued 1 hour of overtime covering the Contractor's hours of operation.

