



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:32 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 055 Const Calendar Day: 197 Date: 18-Dec-2012 Tuesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear, lite to moderate wind, cold

Working Day If no, explain:

Diary:

Dispute

Cable Wrapping

December 18, 2012

Weather – clear, light to moderate wind, cold

S Wire Termination (hand wrapping) – South Main Span

Ironworkers (Tony, Mike, and Thaddeus) continued working at pp56 termination. Ironworkers finished hand wrapping at 1000. Ironworkers finished placing cadwelds and bolt wrap for the top gap at 1130.

Ironworkers then moved to pp52. Ironworkers continued wrapping pp52 after lunch and finished wrapping at 1530. Ironworkers did bolt wrap at both top and bottom gap and finished at 1600. Ironworkers then moved to pp46 and started unwound the loose wires. No wrapping at pp46 was done by the end of work shift.

Ironworkers (Aaron, Jason and Tyler) started working at pp54 termination hand wrapping. Ironworkers finished wrapping and bolt wrap for the top gap at 1115. The bottom gap was larger than 14mm but the cable band halves closed up at the horizontal gap. The s wire was not able to go through the gap and no bolt wrap was done at the bottom. Ironworkers then moved to pp50. Ironworkers continued wrapping after lunch and finished wrapping and did a bolt wrap at the bottom gap and finished at 1500. Ironworkers then moved to pp48 after break. Ironworkers finished wrapping and placed 3 wedges at the inboard half by the end of work shift.

Labor

(0700 to 1730 – 10 hours)

Mike Draper, Tyler Cichucky, Jason Shirley, Tony Miranda, Thaddeus Booker, Aaron David

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-COA-ZPW.067 Apply Zinc Paste Waterproofing System

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker		ARRON DAVID	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Woo, Laraine Diary #: 055 Date: 18-Dec-2012 Tuesday

Ironworker		THADDEUS BOOKER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker		TYLER CICHUCKY	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker		JASON SHIRLEY	8.00	2.00	0.00	10.00	<input type="checkbox"/>