



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 750 Const Calendar Day: 210 Date: 31-Dec-2012 Monday
 Inspector Name: Bruce, Matt Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 11:30 am Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60
 Precipitation 0.00" Condition Mostly sunny

Working Day If no, explain:

Diary: Dispute

Work description.

- Wrote outstanding diaries from last week.

- Used 4hrs of ITO since this is a day before the holiday and since there was not much work being performed in the field.

04-0120F4 Bid Item: 067 C-PWS-HDR.067 Install Hand Rope
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	LONNY CANDELARIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary: Dispute

Work description. 067 C-PWS-HDR.067

- Ironworkers in this crew erected inboard sidespan outboard electrical pullboxes (post support type). To reiterate continuous inspection of the electrical pullbox post supports is not being done by myself as Martin Chandrawinata and Sam Patel are responsible for the QA on this operation. However I checked to make sure the ironworkers were applying Loctite either in the tapped hole or on the bolt before snugging the bolt tight. The highline spreader beam was used to erect all of the electrical pullboxes on the sidespan today. It should be noted that the ironworkers were paid for 8hrs even though they left after the 10:00am break.