



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 268 Const Calendar Day: 212 Date: 02-Jan-2013 Wednesday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition cold early AM, Clear warm PM

Working Day If no, explain:

Diary: Dispute
General Comments
 Track progress of FWS mechanical piping installation. Oversee the caulking of cable bands along the NSS. Cleanliness survey of the cable bands along the SSS. Misc MEP paperwork and write diaries.

04-0120F4 Bid Item: 067 C-COA-SCE.067 Seal & Caulk Cable Bands - East of W2
 AMERICAN BRIDGE/FLUOR, A JV

Diary: Dispute
Cable Band Caulking 067 C-COA-SCE.067
 Proxy for Performance Caulking until their information is in PMIV.
 Damian Wilkinsen and Joey Leal spent the shift applying butyl rubber to CB 30N, 32N, and 34N, and completed caulking of CB 30N, and CB 32N.
 I inspected the cleaning of the zinc paste off the cable band grooves along the SSS. With the exception cable bands CB 8S, CB 10S, and CB 12S, all the cable bands required additional cleaning. In addition, a loose s-wire was sticking out of the UH end groove on the OB side. Warren Collins, CT, was informed of this.

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary: Dispute
CCO 187 Pipe supports 001 0-MSI-EFA.187
 Dave Law and Damian Llanos spent the shift plug welding the bolt holes in the PS-3 base plates which will be welded onto the cantilever beams of the bike path.
 An issue came up that the Smith Emery Inspector (welding QA oversight) noted that Damian Llanos was not pre-qualified for plug welding in the WQCP. ABF asked for a waiver of the pre-qualification

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 268

Date: 02-Jan-2013

Wednesday

requirements. A meeting was held between ABF and CT and it was agreed that FWS will cease plug welding the PS-3 bases until Damian LL. becomes pre-qualified.

Dave Law informed me that the power anchors for installing the PS-2 stub beam under the W2E soffit had arrived (PS-2 modified per the directions given in the ATP for CCO 218.) Caltrans directed ABF to use 6" anchors. Dave Law determined that the 6" anchors were too short, so they ordered 7" anchors and asked if those are suitable. I asked Parson Brinkerhoff's mechanical design liaison about this. Adil Mohammad, PB approved the used of 7" anchors. The anchors were inspected and field released.