



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:28 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 726 Const Calendar Day: 215 Date: 05-Jan-2013 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 19-Mar-13 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day [] If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the Electro Slag repairs on the top of the footing box & work on the tower head . They started at 7:00 AM.

Richard had to work on the utility brackets on the South chimney . Chris had to work on the rat holes in the East chimney & work on the seal weld . Mathew had to work with both crews . All crews had to prepare their tools & equipments . They were done at 8:00 AM.

Richard started on the bracket plate at 158 meters elevation . He had to lay out for the 0.3 X 0.6 meter bracket plate , grind the edge of the plate , remove the paint on the D face of the chimney surface , set , center the plate , heat the welding area , & tack weld . He started at 8:05 AM. He was done at 9:00 AM. He started to weld at 9:05 AM. He was done at 2:50 PM.

Chris had to work inside the East chimney . He had to weld the 2 rat holes . He started to weld at 8:30 AM. He was done at 10:00 AM.

After that , he had to work on the seal welds on the corners between faces D & E . He started on the South chimney . Then , East , West , & North . He had o clean , grind , & heat the welding area . He started at 10:30 AM. He was done at 2:50 PM.

All welders had to clean & grind before continuing the weld . Crews had to check with the QA Jojo & QC Fred . They had to wrap up their tools & equipments . They were done at 3:10 PM. Crews left at 3:15 PM.

James & Reggie had to work on the Electro Slag excavation . Crews had to work on the West shear plate (Plate T) .

James had to excavate face A . Reggie had to excavate face B. Crews had to prepare their tools & equipments . They started to excavate at 7:40 AM. Crews had to stop after excavating 1 mm. to work with the inspectors William & Andrew .

At the end of the shift James was 19 mm. deep . Reggie was 10 mm. Deep . William & Andrew had to inspect the weld , measure & take photos . Crews left the top of the footing box at 3:00 PM.

Check William report for the detailed activities

04-0120F4 Bid Item: 053 T-HEA-WDP.053 Tower Head Weld Diaphragm

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade Class Name RT Hrs OT Hrs DT Hrs Total Remarks Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 726 **Date:** 05-Jan-2013 **Saturday**

Welder	JNM	CHRIS BRUCE	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002243	WELDING EQUIPMENT						No	<input type="checkbox"/>
			8.00	0.00	0.00	0.00		<input type="checkbox"/>
002242	WELDING EQUIPMENT						No	<input type="checkbox"/>
			8.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4	Bid Item: 067	C-PWS-WCS.067	Wrap Cable System					
AMERICAN BRIDGE/FLUOR, A JV								

