



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 727 Const Calendar Day: 217 Date: 07-Jan-2013 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 19-Mar-13 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the tower head & work on the Electro Slag weld repair They started at 7:00 AM.

James & Reggie had to work on the Electro Slag excavation for the 4th day . Crews had to work on the West shear plate .

James had to excavate face A . Reggie had to excavate face B . Crews had to prepare their tools & equipments . They started to excavate at 7:35 AM. Crews had to stop after excavating 3 mm. to work with the inspectors William & Andrew .

At 10:00 AM. James was 18 mm. deep . Reggie was 10 mm. deep . William & Andrew had to inspect the weld , measure , & take photos .

At 4:30 PM. James was 27 mm. deep . Reggie was 17 mm. deep . Crews were done at 4:50 PM. They had to wrap up their tools & equipments. Crews left the top of the footing box at 5:00 PM.

Check William report for the detailed activities .

Richard G. , Chris , Richard C. & Mathew had to work on the access ladders on the top of the tower . Crews had to prepare their tools & equipments, reroute the gas & power lines . They were done at 9:00 AM.

Richard C. had to work on the South chimney . He had to weld 2 brackets for the South ladder on plate F . Richard had to lay out for the brackets , clean , grind , & heat the welding area . He started on the top brackets at 9:30 AM. He was done at 3:00 PM.

After that , he had to prepare for the lower brackets . Richard had to lay out for the lower brackets , mobilize his tools , & equipments. He was done at 4:50 PM.

Chris had to work on the North chimney . He had to seal weld the corner at between plates D & E . He started to weld at 8:40 AM. He was done at 9:00 AM.

After that , Chris had to work on the West ladders from the top of the diaphragm to the top of the saddle . He had to modify the ladders . Chris had to remove the 0.9 meter side hand rails , adjust the outer hand rail , & re-weld . Chris had to remove the inner hand rails , adjust , weld new 0.15 X 0.25 meter plates , weld to the hand rail , cut the base plate of the hand rail , adjust with the grating , & weld . he started on the South ladder at 9:00 AM. He was done at 11:50 AM. he started at 12:40 PM. on the North ladder . He was done at 4:30 PM.

Richard G. had to work on the East ladders . He had to weld 4 holding brackets on the East wall of the diaphragm . Richard had to modify the new brackets for the ladders , clean , grind , heat , & weld the

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 727

**Date:** 07-Jan-2013

**Monday**

brackets . He started on the South ladder at 9:00 AM. He was done at 3:00 PM. The spacer block for the North ladder was not delivered to the site . He had to borrow the South side spacer block in order to lay out for the new brackets . He started on the North ladder at 4:00 PM. He was done at 4:50 PM.

All crews had to clean , grind & check with Jojo & Fred before going to the next pass . Jojo & Fred had to VT & MT Saturday's welds . They had to stay on the site to monitor the heat & work with the welders .

All tower crews had to wrap up their tools & equipments . They left at 5:10PM.

**04-0120F4 Bid Item: 053 T-HEA-WDP.053 Tower Head Weld Diaphragm**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	CHRIS BRUCE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							
2299	WELDER, 600 AMP					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		
2298	WELDER, 600 AMP					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		
2297	WELDER, 600 AMP					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		

**04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System**

AMERICAN BRIDGE/FLUOR, A JV

