



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:55 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 727 Const Calendar Day: 217 Date: 07-Jan-2013 Monday
Inspector Name: Wilcox, Jason Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:
Federal ID:
Location:
Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70
Precipitation Condition Clear

Working Day [checked] If no, explain:

Diary:
General Comments
Clear and cool
GENERAL:
•Email review
•Diary work
•0800 hrs SAS Staff Meeting
•Generate a response to RFI 3153 – Hinge A Strong-back Removal. I requested grout cube break results from ABF to confirm that this RFI could be returned "Acceptable." I received this information and it was agreeable. The response will be in PMIV tomorrow.
Hinge AE and AW:
•Strong-back removal today.
Hinge KE and KW:
•Pamela Gagnier is observing this operation today.
•KE rebar installation continues for the soffit and all rebar that will be embedded in the soffit concrete pour next week.
•KE soffit formwork is being installed.
•KE Falsework carrier beams #2 and #4 are being installed today.
•KW site visit to see how the first dust cover fit up on the inside of the North Pipe Beam. It looks acceptable, except that fender washers will have to be used instead of the washers there now. The units will serve to keep out animals and minimize dust and debris while allowing movement of the bearing assembly and Hinge Pipe Beam during a seismic event.
•KW working platform for the expansion joint concrete pour is being installed.
West Jacking Saddle:
•Removing Falsework at this location today. Concrete has been poured and this operation is complete.
No overtime accrued today.

Table with columns: CCO-208, Bid Item: 001, 0-HKC-000.208, Hinge K Coordination, CONCO PUMPING, Labor, Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Row: Contractor: CONCO PUMPING, Carpenter, JNM, PHIL REITZ, 4.00, 0.00, 0.00, 4.00



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Wilcox, Jason Diary #: 727 Date: 07-Jan-2013 Monday

Carpenter	APP	Jason Silva	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Carpenter	JNM	SAL ALDANA	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Diary:							Dispute
CCO #208 Hinge K Coordination 001 0-HKC-000.208							<input type="checkbox"/>
Observed three Conco workers sealing off portions of the E-Line of Hinge K.							

