



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 728 Const Calendar Day: 218 Date: 08-Jan-2013 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 19-Mar-13 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the top of the tower on miscellaneous activities & work on the Electro Slag weld repair . They started at 7:00 AM.

James & Reggie had to work on the Electro Slag Weld repair excavations on the West shear plate ( Plate T ) . Crews had to wait for Parsons engineers & inspectors to come to the site & exam the cracks on face A 27 mm. deep . & check the excavation on face B 17 mm. deep .

Crews started to excavate after the inspectors left at 11:00 AM. James had to excavate on face A . Reggie had to excavate on face B .

Crews started at 11:10 AM. At the end of the shift James was 30 mm. deep . Reggie was 22 mm. deep . crews were done at 4:50 PM. They had to wrap up their tools & equipments. Crews left at 5:00 PM.

William & Andrew were on the site all the time . They had to inspect , measure , take photos for the excavated locations , & work with Parson engineers & inspectors .

Check William report for the detailed activities

Richard G. , Chris , Richard C. & Mathew had to work on the top of the tower . Crews had to built 2 accesses to the top of the diaphragm at 158 meters . One on the top of the platform at 160 meters , & one on the West saddle . Remove the top platform on the South scaffold , & prepare to disassemble the South scaffold in order to weld the permanent ladder brackets on the F plate on the South chimney . Crews started at 8:30 AM. They were done at 10:00 AM. ,

Richard G. continued to work on the North ladder on the East side . He had to complete welding the 1st bracket & weld the 2nd bracket . He started at 9:00 AM. He was done at 12;00 PM.

Chris & Mathew had to work on the draining holes on the top diaphragm . Crews had to remove 1/4 circle on the corners of the chimneys , grind , smooth , & clean the cuts . They started on the South chimney at 10:30 AM. Then , on the East , West , & North . Crews were done at 5:00 PM.

In addition to that , crews had to work with the other crews on disassembling the scaffold until 2:10 PM.

Richard C had to work with all crews . He had to build the accesses , disassemble the scaffold & work on the South ladder .

All crews had to disassemble the South scaffold . Crews started at 12;40 PM. They were done at 1:50 PM. They had to load the skip box & fly it out of the site . They were done at 2:10 PM.

After that , Richard G . & Richard C had to install the ladder . Nicholas flew the 10 meters ladder to the site at 2:20 PM. Crews had to set the ladder , mark the locations of the lugs , remove the paint of the

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 728

**Date:** 08-Jan-2013 **Tuesday**

surface , grind the lugs , set the lugs , tack weld . adjust the ladder , & weld the top lugs . Crews started at 2:30 PM. They were done on the top brackets at 4:30 PM. . They started on the lower brackets at 4:40 PM. Crews were done at 5:00 PM.

Jojo & Fred were on the site at all time . In addition to that , they had to MT the welds on the South chimney & F plate .

All tower crews were done at 5:00 PM. They left at 5:10 PM.

**04-0120F4 Bid Item: 053 T-HEA-WDP.053 Tower Head Weld Diaphragm**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATHEW MULLINS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	CHRIS BRUCE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
2299	WELDER, 600 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
2298	WELDER, 600 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			

**04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System**

AMERICAN BRIDGE/FLUOR, A JV

