



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:55 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 728 Const Calendar Day: 218 Date: 08-Jan-2013 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Clear

Working Day If no, explain:

Diary:

Dispute

General Comments

Clear and cool

GENERAL:

- Email review
- Diary work
- Finalized the response to RFI 3153 – Hinge A Strong-back Removal. It went into PMIV this morning.
- Reviewed RFI 3123R01 – Hinge KW Elevations, RFI 3152 – Hinge A Expansion Joint: Alternate Configuration at FSHCC, Submittal 2610R02 – CCO 225: FSHCC Mix Design Results, and Submittal 2788R01 – Hinge A Seismic Expansion Joint: Reinforcing Details.

Hinge AE and AW:

- Preparing to drill holes in the Hinge Pipe Beams for the Restraint Brackets. Matt Bruce is on this operation.

Hinge KE and KW:

- Pamela Gagnier is observing this operation today.
- KE rebar installation continues for the soffit and all rebar that will be embedded in the soffit concrete pour next week.
- One worker spent 2 hours locating a “form saver” in the stressing diaphragm for the rebar installers.
- KE soffit concrete formwork is being installed.
- KE Falsework carrier beams are being installed.
- KW working platform for expansion joint concrete pour is being installed.

West Jacking Saddle:

- Removing Falsework at this location today. Concrete has been poured and this operation is complete.

I accrued 1 hour of overtime covering the Contractor's hours of operation.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

AMERICAN BRIDGE/FLUOR, A JV

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

CONCO PUMPING

Labor



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wilcox, Jason

Diary #: 728

Date: 08-Jan-2013

Tuesday

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Semi-Skilled Laborer	JNM	PAT FINLEY	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Carpenter	JNM	PHIL REITZ	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Carpenter	APP	Jason Silva	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Carpenter	JNM	SAL ALDANA	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Diary:								
CCO #208 Hinge K Coordination 001 0-HKC-000.208								Dispute
Observed three workers from Conco working on sealing portions of the hinge K.								<input type="checkbox"/>