



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:55 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 733 Const Calendar Day: 219 Date: 09-Jan-2013 Wednesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:30 pm Break: 00:30 Over Time: 02:30

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Overcast

Working Day If no, explain:

Diary:

Dispute

General Comments

Overcast and cool

GENERAL:

- Email review
 - Diary work
 - Finalized the response to RFI 3123R01 – Hinge KW Elevations. It went into PMIV this morning.
 - Generated a response to RFI 3152 – Hinge A Expansion Joint: Alternate Configuration at FSHCC.
 - Reviewed Submittal 2610R02 – CCO 225: FSHCC Mix Design Results, Submittal 2788R01 – Hinge A Seismic Expansion Joint: Reinforcing Details, and RFI 3157R00 – Hinge A Bearings: Tightening of the Threaded Rod Nuts.
 - Site visit in the afternoon to take measurements of the dust cover at the North Pipe Beam at Hinge KW, but it was removed this morning. It will be installed either later today or tomorrow.
 - Hinge K meeting postponed from 1430 hrs to 1530 hrs
 - CAT meeting postponed from 1530 hrs to 1630 hrs.
- Hinge AE and AW:
- Drilling holes in the Hinge Pipe Beams for the Restraint Brackets. Bob Brignano is on site this morning to discuss nut tightening concerns with Andre Markarian (ABF). Matt Bruce is on this operation.
- Hinge KE and KW:
- Pamela Gagnier is observing this operation today.
 - KE rebar installation continues for the soffit and all rebar that will be embedded in the soffit concrete pour next week.
 - KE soffit concrete formwork is being installed.
 - KE Falsework carrier beams are being installed. The welding of the beams was completed this afternoon and the Falsework will be bought off tomorrow by ABF's designer.
 - KW working platform for expansion joint concrete pour is being installed.

I accrued 2.5 hours of overtime today covering the contractor's hours of operation.

