



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 731 Const Calendar Day: 221 Date: 11-Jan-2013 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 19-Mar-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the tower head chimneys & work on the Electro Slag Weld repairs . They started at 7:00 AM.

James & Reggie had to work on the Electro Slag Weld repair . Crews had to prepare their tools & equipments. They were done at 8:00 AM.

James had to work on the West shear plate (T Plate) . He continued to work on the excavation for the 7th days . He started at the depth of 40 mm. at 8:05 AM. He was at depth of 50 mm. at 11:00 AM. at 4:00 PM. He was at 53 mm.

Reggie had to work on plate V , he had to grind the weld for the inspectors to UT the weld . He started at 8:05 AM.

Jojo & Andrew had to cover all the activities on the Elector Slag work . Check Jojo report for all the activities on the Electro Slag weld .

Richard G. , Huang , Mathew Richard C. , & Wai had to work on the tower head chimneys & work on the platform on the top of the diaphragm .

Wai had to work n the F tapped plate on the South chimney . He had to prepare his tools , equipments , reroute the power & gas lines , clean , grind , & heat the welding area . He started at 7:30 AM. He was done at 8:30 AM. He started to weld the root pass at 8:35 AM. Wai was done on the South chimney at 3:30 PM.

After that , he had to mobilize his tools , & equipments . to work on the North side . He had to weld the F plates on the North & West shafts . He started at 4:15 PM.

Huang had to work on the North chimney had to had to grind , clean , & prepare the F plates to be welded on the North & West chimneys . He was done at 4:00 PM.

In addition to that , he had to clean & grind the top of the G plates on the East & South chimneys

Fred had to MT the root pass in order for Huang & Wai to continue welding the side of the North & South chimneys .

Richard C had to work on the North F plates . He had to clean & grind & clean the bottom of the plates after beveling the plates .

In addition to that , he had to clean the beveled corners on the North & West chimneys . He started at

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 731

Date: 11-Jan-2013 **Friday**

8:00 AM. He was done at 10:30 AM.

After that , her had to mobilize his tools & equipments to the top of the diaphragm . Richard had to work on the East ladders , he had to adjust , center the ladders , drill 18 mm. holes . He started at 11:00 AM. He was done at 2:00 PM.

Then , ha joined Richard G. on the hand rails to the end of the shift .

Richard G. had to work on the hand rails & the top platform on the top of the diaphragm . He had to set the gratings , set 0.15 X 0.15 plates for the hand rails , drill 19 mm. holes , install the bolts , set , center , & weld the hand rails to the plates . He started on the gratings at 7:45 AM. he started on the West hand rails at 10:30 AM. Then , the East & the South hand rails .

Mathew had to work on miscellaneous activities . He had to work with all crews in all areas . He had to grind & smooth the circles on the corners for the diaphragm .

Fred & Fritz had to work with all the welders on the top of the tower .

Anthony , Jonathon , & Ryan had to work on the Favco tower . Crews had to install the remaining bolts on the frame & the cross member , snug , & tension the bolts . They started at 3:00 PM. Crews were done at 5:00 PM

Casey , Augie , & Robert had to work on the oragami plates on the North & East chimney . Crews had to align the North angles , ream few holes , install washer plates & the permanent bolts . They started at 3:00 PM. Crews were done at 5:00 PM.

04-0120F4 Bid Item: 053 T-HEA-WDP.053 Tower Head Weld Diaphragm

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	WAI KIT LAI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Hua Huang	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	Robert Larue	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATHEW MULLINS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2299	WELDER, 600 AMP						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
2298	WELDER, 600 AMP						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			

04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System

AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 731

Date: 11-Jan-2013

Friday

