



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:55 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 079 Const Calendar Day: 222 Date: 12-Jan-2013 Saturday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear, calm to light wind

Working Day If no, explain:

Diary:

Dispute

Cable Wrapping

January 12, 2013 (Saturday)

Weather – clear, calm to light wind

S Wire Wrapping – South Main Span (Bay pp110 to pp112)

Ironworkers continued hand wrapping the bike path cantilever area. Ironworkers did another one wire splice at about 2 ¾ ft from beginning of handwrapping around 8am. Ironworkers then did another 2 wires splice at about 3” uphill from the last splice at 1100. Ironworkers continued wrapping for another 3” before the end of shift. (Total coverage for the day was about 8”. 2 splices were done today: one wire splice at about 2.75ft from beginning of handwrapping and a 2-wire splice 2” from the previous splice)

S Wire Wrapping – North Main Span (Bay pp114 to pp116)

Ironworkers installed the push machine in bay pp114 to 116 this morning. Ironworkers started wrapping at 0900. Ironworkers wrapped about 1ft of cable and secured the s wire with downhill and uphill cadwelds at 0945. Ironworkers then went to SMS to move the wrapping machine (push machine was placed on the uphill side of hand wrapping). After moving the wrapping machine, ironworkers continued wrapping after lunch. Ironworkers wrapped for about 5ft before the end of shift. (Total coverage for the day was about 6ft. No splice was done today.)

Labor continued applied zinc paste at bay pp114 to 116 and cleaning at bay pp110 to 112.

Jacking Saddle – Installing Housing Plates

No Work.

Labor

(0700 to 1530 – 8 hours) Saturday

Mike Draper, Tony Miranda, Jonathan Canites, Jose Torres, Morris Roberson, Thaddeus Booker

Amando Lomeli (zinc paste)

Laraine’s Hour – 8 OT, 0700 to 1530

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-COA-ZPW.067 Apply Zinc Paste Waterproofing System

AMERICAN BRIDGE/FLUOR, A JV

Labor



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Woo, Laraine Diary #: 079 Date: 12-Jan-2013 Saturday

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RYAN EVANCHIK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	THOMAS CERVANTES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	Armando Lomeli	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MORRIS ROBERSON	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker		THADDEUS BOOKER	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	8.00	0.00	8.00		<input type="checkbox"/>

